

Cowichan Aquatic Centre Construction Update - 2

Work is 98% completed on the interior ground floor of the Cowichan Aquatic Centre. This includes upgrades to the universal change room, relocation of the staff room, expansion of the pool deck space, and relocation of the South West emergency exit.

On the second floor, we are approximately 80% complete. Sport court flooring has been installed, drywall is nearly finished, and heating/ventilation is nearing final install. In the next two weeks, painting, hanging the "hung ceiling," and installing the audio and security systems will happen.



Combining what was the staff room, spin room, and part of the offices into a single larger space. Will host spin classes on the north end of the room, stretching in the south end.



Built on the "A&W" side, expansion is for the displaced storage coming off of the pool deck, where we have expanded.



On the north end of the gym, this is the access to the displaced offices from the expanded spin room.